

**LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT
CONTRACT CHANGE ORDER**
Page 1 of 2

To (Contractor): NAC Heavy Highway Inc
310 Curriers Hill Ct
Lexington, KY 40508

Date:	March 9, 2026
Project:	West Hickman WWTP Tank Cleaning & Sludge Disposal
Location:	West Hickman WWTP
Contract No.	120-2025
Original Contract Amt.	\$94,688.00
Cumulative Amount of Previous Change Orders	\$0.00
Percent Change - Previous Change Orders	0.00%
Total Contract Amount Prior to this Change Order	\$94,688.00
Change Order No.	1

You are hereby requested to comply with the following changes from the contract plans and specification;

Current Change Order

Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price
1	Actual quantities of odor producing wastewater pumped from old secondary clarifier tanks exceeded the original estimates, also resulting in additional crane and trash pump rental charges		\$49,695.52
2			
3			
4			
5			
6			
	Total decrease	\$0.00	
	Total increase		\$49,695.52
	Net Amount of this Change Order	\$49,695.52	
	New Contract Amount Including this Change Order	\$144,381.52	
	Percent Change - This Change Order		52.48%
	Percent Change - All Change Orders		52.48%

The time provided for the completion in the contract and all provisions of the contract will apply hereto.

This Change Order shall have a zero (0) calendar day time extension.

Recommended by:	<i>Mattias Chancellor</i>	(Project Manager)	Date	03/11/26
Reviewed / Accepted by:	<i>Brian Nash</i>	(Consultant)	Date	
Accepted by:	<i>Brian Nash</i>	(Contractor)	Date	3/11/26
Approved by:	<i>Janey Albright</i>	(Director)	Date	3-13-26
Approved by:	N/A (Less than 5%)	(Commissioner)	Date	3-16-26
Approved by:	N/A (Less than 5%)	(Mayor or CAO)	Date	

JUSTIFICATION FOR CHANGE

PROJECT: West Hickman WWTP Tank Cleaning & Sludge Disposal

CONTRACT NO. 120-2025

CHANGE ORDER #: 1

1. Wet weather events after the original bid submission resulted in significantly higher quantities of odor producing wastewater to be accumulated in the old secondary clarifier tanks. The increased quantities of odor producing wastewater to be pumped from the old secondary clarifiers and discharged into manhole #WH9_3 also resulted in increased crane and trash pump rental fees. Contractor submitted Proposed Change Order No. 1 is attached.

2. Is proposed change an alternate bid? ___ Yes X No
3. Will proposed change alter the physical size of the project? ___ Yes X No
If "Yes", explain.

4. Effect of this change on other prime contractors: No other prime contractors associated with this project
5. Has consent of surety been obtained? ___ Yes X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___ Yes X No
If "Yes", will the policies be extended? ___ Yes ___ No
7. Effect on operation and maintenance costs: No effect on operation and maintenance costs
8. Effect on contract completion date: No effect on contract completion date

Mayor_____
Date