

**ENVIRONMENTAL QUALITY
& PUBLIC WORKS
COMMITTEE:
Stormwater Drainage &
Flooding Program Update**

July 7, 2020



LEXINGTON

AGENDA

- Stormwater (SW) Priority Project List Overview
- 2019: Positive Efforts/Outcomes
- 2019: Challenges
- Near-term Opportunities
- Consent Decree Update
- Questions






Stormwater (SW) Priority List

- 1996 – SW Priority List concept developed at request of the Urban County Council.
- 2012 – SW Priority List approach modified by a Consent Decree deliverable. Modification was “endorsed” by this committee.
- List updated annually with link posted on LFUCG Division of Water Quality webpage.



Severity Score Process





HOW DOES A PROPERTY GET CONSIDERED FOR INCLUSION ON THE STORMWATER PRIORITY LIST?

For storm events less than the 25-year, 24-hour event (5.23 inches) – at least one of the following conditions must be met:

- Structure flooding (surface water entering a structure through an opening such as a door, window, or vent); or
- Street/road flooding with either greater than 1 foot of water in the driving lane or the crown of the road is not visible.



NEW PROJECTS POLICY

Since 2001, the policy has been that new projects added to the Stormwater Priority List must “waitlist” for two (2) years before any action is taken.



To: Mayor Pam Miller
Urban County Council

From: Darryl G. Bennett, P.E.
Engineering Section Manager

Date: December 20, 2001

Subject: December 2001 Stormwater Update for Council

Procedure requires that the Division of Engineering report to Council every December about its stormwater activity. Following is the latest status for the entire stormwater priority list. Included are specific pages describing status and activity of bond issue projects and those paid for by the general fund. You will also find a list of projects that we are recommending for removal from the priority list per the criteria submitted to the Planning Committee in August.

The final eleven pages are the updated master list of stormwater priority projects. This list was originally presented to Council in 1996 and had a total of 165 projects listed. Of that number one hundred were known or were suspected to include home flooding or serious street flooding and were placed in a higher priority group. We have concentrated on sixty-one projects in that group: 13 have been completed; 10 are under construction or have been bid; 17 are in design phase; 5 are in the property acquisition stage; and 16 have been recommended for removal from the list.

Since the original list was published there have been several requests for additional projects. In 2000 five new projects were recommended for addition to the list, and this year three new projects are recommended. Home flooding was the primary criteria for adding these projects. **These eight projects are specifically noted on the master list. Per procedure, a new project may not be addressed until it has been on the list for two years, regardless of its hierarchy.**

The Division of Engineering has continued with other programs directly related to stormwater and flooding issues. Of note is the Cooperative Floodproofing Program, which continues to assist individuals who have home flooding problems. Since the program's inception in 1992, financial aid has been given to homeowners at 291 different locations, with a total government expenditure of \$1,039,290.

The Stormwater Manual was adopted by Council and became effective this year. This manual controls usage in and around the waterways of Fayette County. Its use will reduce future problems with both quantity and quality issues.



CONSENT DECREE OBLIGATION- SW CAPITAL

- Amount **spent** (2011-present) on completed Stormwater Priority Capital Projects- **\$19,450,000**
- Amount **budgeted** for currently active Stormwater Priority Capital Projects- **\$5,250,000 (Southland Park/Yuma/Tucson, Woodhill/Peachtree, Joyland, Silverleaf Ct.)**
- Amount **needed** to meet the 1/3/21 Stormwater Priority Capital Project deadline- **\$5,300,000.**

2018 - 2019 Outcomes “The Good”



SOUTHLAND/WOLF RUN PROJECTS

- Southland/Wolf Run Project (consolidation of projects #66.6, #71, #80.3, #80.6 and #85.5). Total estimated cost \$10 M.
- Phase 1
 - New stormsewer system to relieve street flooding.
 - Over 80 sump pump discharges being removed from the sanitary sewer and connected to the new stormsewers.
 - Water quality improvement on the vacant lots at the end of Goodrich Ave. constructed with native grasses and plants.



SILVERLEAF CT.

- The Preliminary Engineering report - undersized and adverse (reverse) sloped infrastructure near the property.
- The solutions identified
 - 1)upsized the storm infrastructure,
 - 2) wet floodproofing the structure,
 - 3) acquire and demolish the structure.
- Acquisition and demolition was the most cost effective and reliable and preferred by owner.
- Acquisition has been approve by council (Res 237-2020).



ELIZABETH ST.

- Continuation of priority project #60 to relieve flooding in the intersection of Elizabeth St. and Forest Park.
- Project is to construct new inlets in the intersection and new pipe to connect with existing system in the median.
- Construction is underway.



WILSON DOWNING & DARTMOUTH

- Large scale maintenance project to rebuild part of the existing box culvert
- Old culvert has undergone two large repairs in 5 years.
- CCTV inspection revealed structural issues with the old culvert (constructed in the mid 1960's), resulting in the project to replace portions of it.
- Complete – spring 2020.





2019 Frustrating Outcomes



SOUTHLAND/WOLF RUN PROJECTS

- Southland/Wolf Run Project (next phases)
- 2019 efforts focused on the Southland Park / Yuma / Tucson portion. DWQ proposed:
 - New detention on Southland Park and Yuma Ct.
 - New storm sewers in the Tucson Dr. area.
- The Yuma Ct detention option was rejected by property owners. Effort now is construct more piping in streets (Tucson, Pasadena, Burbank, and Topeka). Estimated construction cost- \$1,900,000).

Southland Park/Yuma/Tucson Project Area





ACTIVE SW PRIORITY PROJECTS

- Woodhill/Peachtree Project (consolidation of projects #71 and #72). Total estimated cost - \$1.6 M
 - Project objective-construct a parallel relief storm sewer system from Palumbo Drive to near the intersection of New Circle Road and Woodhill Drive.
 - 2019 setback- proposed alignment rejected by downstream property owners.



Woodhill/Peachtree Project





COVID-19 PANDEMIC PROJECT MANAGEMENT IMPACT

- Derailed project management momentum. operations.
- Public meetings to present projects to stakeholders have been compromised.
- Right of Way /Easement acquisition is always difficult, post-pandemic world has many uncertainties.



NEAR TERM OPPORTUNITIES





JOYLAND AREA PROJECT

- The Joyland Area project is a combination of projects #79 & 81
 - The Joyland Area project has an estimated cost of \$2,400,000. \$1M has been requested in the FY 2021 Budget for early action sub-projects.
 - Preliminary Project components include: detention basins on vacant land between Shandon Dr. & Cabot Dr. and Lisa Dr., culvert improvements on Allen Dr., stormsewer improvements along Irene Dr. and Freeman Dr., stormsewer improvements at Biskoff Dr. and Pierson Dr.



JOYLAND AREA PROJECT



E 3rd St. and Ohio St.



- Discussed in the August 2019 update presentation
- Bell Engineering has completed a preliminary evaluation of the existing system and developed alternates to relieve the flooding.



POTENTIAL PROJECTS TO BE ADDED TO SW PRIORITY PROJECT LIST

East 3rd & Ohio – The two preliminary alternates developed are:

- 1. Replace the existing dual pipe system and construct additional inlets in Ohio St. from Fourth St. to Third St., and upsize the stormsewer in Third St. and connect to an existing manhole in the median of Elm Tree Ln. Preliminary OPC \$446,000.**
- 2. Construct a new stormsewer in Coleman Aly. to divert flow from north of Fourth St. to Third St. This pipe would connect to an upsized pipe in Third St. to Elm Tree Ln. Preliminary OPC \$525,000.**



East Third St. & Ohio Project Area



East Third St. & Ohio Project Area





Nuisance/Maintenance Issues

- Since inception of the Water Quality Management Fee, we've expanded focus beyond priority capital projects and begun addressing smaller, “nuisance” type projects.
- Small nuisance relief/repair projects completed include East 6th St., Liberty Rd., Mentelle Park, and Bahama Rd. (Winchester Rd. entrance), Gainesway Dr.
- May 18, 2020 storm has presented some new challenges to solve.



**CONSENT DECREE
STORMWATER FLOODING
COMMONWEALTH ENVIRONMENTAL
PROJECT (CEP) STATUS**



CEP REQUIREMENTS

1	Complete an analysis of flood prone areas in the Urban Services Area.	✓
2	Create a methodology for identifying future flood abatement capital projects	✓
3	Establish a component of the Water Quality Management Fee to accommodate funding of flood abatement capital projects. Fee should be sufficient to generate a minimum of \$30 million over 10 years.	✓
4	Spend at least \$200,000 on the investigation, analysis, and report.	✓



CONSENT DECREE STORMWATER FLOODING CEP

- The CEP **did not require** LFUCG to spend \$30M on priority flooding projects in 10 years, that was the **goal** established in 2008 and adopted in 2011.
- Water Quality aggressively pursued that goal and;
 - Completed projects totaling \$19.45M between 1/3/2011 and present.
 - Budgeted and positioned projects valued at \$5.25M.



CONSENT DECREE STORMWATER FLOODING CEP

- The duration of the 10 year goal expires 1/3/21.
- Water Quality is drafting the final report to close out the CEP.
- Water Quality acknowledges that despite the closeout of the CEP, capital construction for priority flooding projects must continue until the Priority List ceases to exist.



QUESTIONS?

