




TO: Mayor Linda Gorton
Urban County Council

FROM: 
Charles H. Martin, P.E., Director
Division of Water Quality

DATE: September 19, 2019

SUBJECT: Change Order No. 1 (Final) – Riviera Road Culvert Replacement, Contract #306-2018

Request

The Division of Water Quality requests authorization to execute Change Order No. 1 (Final) to the agreement with C3 Construction, LLC for the Riviera Road Culvert Replacement Project, increasing the contract price by the sum of \$11,992.50 from \$270,000.00 to \$281,992.50 and extending the contract completion date 60 calendar days from July 8, 2019 to September 6, 2019.

Why are you requesting?

1. Steel plates were added to help minimize movement between angled culvert sections, since they do not have tongue and groove joints;
2. Additional full width milling and paving was needed to repair damage to the existing street surface;
3. Driveway rework was necessary because the new headwall came closer to the existing driveway than anticipated and created an unsafe situation for the homeowner.

The changes mentioned above extend the timeframe of completion by 60 calendar days. The final contract completion date is now September 6, 2019.

What is the cost in this budget year and future budget years?

The cost for this FY is: \$11,992.50
The cost for future FY is: N/A

Are the funds budgeted?

The funds are budgeted in: 4052-303204-3334-92211 2019 LFUCG STORM_REHAB CONSTRUCT

Martin / Albright

