

SANITARY SEWERS REMEDIAL MEASURES PLAN CONTRACT CHANGE ORDER FORM

Project Name: Wolf Run Wet Weather Storage Facility
Contractor: Judy Construction Company
Contract Number: 50-2015
RMP Project ID: WR-8
Change Order ID Number: 4
Applicable Tier: 1

CHANGE ORDER DETAILS

Contract Amount	<u>\$5,587,359.00</u>	Contract Time	<u>528 c. days</u>
Original Contract Amount:	<u>\$4,740,000.00</u>	Original Contract Time	<u>365 c. days</u>
Change in Contract Amount	<u>\$0</u>	Change in Contract Time	<u>92 c. days</u>
New Contract Amount:	<u>\$5,587,359.00</u>	New Contract Time	<u>620 c. days</u>

JUSTIFICATION FOR CHANGE ORDER

See Attached Forms.

REQUIRED SIGNATURES

Tier 1 Vivian Aguedo 9-7-16
Remedial Measures Plan or Construction Manager Date

Tier 2 _____
Remedial Measures Plan or Construction Manager Date

Director of the Division of Water Quality Date

Director of the Division of Purchasing Date

URBAN COUNTY COUNCIL NOTIFICATION
Carlynn 9/9/16
Employee Submitting Notification Date

CHANGE ORDER

No. 4

DATE OF ISSUANCE August 24, 2016 EFFECTIVE DATE August 24, 2016

OWNER Lexington-Fayette Urban County Government

CONTRACTOR Judy Construction Company

Contract: Wolf Run Wet Weather Storage Facility

Project: Wolf Run Wet Weather Storage Facility

OWNER'S Contract No. WR-8; Bid No. 21-2015 ENGINEER'S Contract No. 200-11681-14002

ENGINEER Tetra Tech, Inc.

You are directed to make the following changes in the Contract Documents:


Description: See Attached Part 2


Reason for Change Order: Change requested by Contractor due to additional time required for testing the screening and pumping equipment during a CSO event for final completion.


Attachments: (List documents supporting change) Part 1 – Contract Amount Changes; Part 2 – Time Extensions; change order proposal letters from Judy Construction Company

CHANGE IN CONTRACT PRICE:
Original Contract Price: \$ <u>4,740,000</u>
Net Increase (Decrease) from Previous Change Orders No. <u>1</u> to <u>3</u> : \$ <u>847,359.00</u>
Contract Price Prior to this Change Order: \$ <u>5,587,359.00</u>
Net Increase (Decrease) of this Change Order: \$ <u>0.00</u>
Contract Price with all Approved Change Orders: \$ <u>5,587,359.00</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: <u>365 Days – April 20, 2016</u> (days or dates)
Net Change from Previous Change Orders No. <u>1</u> to No. <u>3</u> : <u>163 days</u> (days)
Contract Times Prior to this Change Order: <u>528 Days – September 30, 2016</u> (days or dates)
Net Increase (Decrease) this Change Order: <u>92 days</u> (days)
Contract Times with all Approved Change Orders: <u>620 days – December 31, 2016</u> (days or dates)

RECOMMENDED:
By: 
ENGINEER (Authorized Signature)
DATE: 9-6-16

APPROVED:
By: 
OWNER (Authorized Signature)
DATE: 9-6-16

APPROVED:
By: 
CONTRACTOR (Authorized Signature)
DATE: 9/6/16

**Change Order No. 4
Lexington-Fayette Urban County Government
Wolf Run Wet Weather Storage Facility**

August 24, 2016

Part 1 – Contract Amount Changes

There are no contract amount changes requested with this change order.

**Change Order No. 4
Lexington – Fayette Urban County Government
Wolf Run Wet Weather Storage Facility**

August 24, 2016

Part 2 – Time Extensions

Judy Construction Company has requested a 92 calendar day contract extension for Wolf Run Wet Weather Storage Facility to allow sufficient time to fulfill the requirement of testing the screening and pumping equipment during a CSO event for final completion. This will extend Final Completion to December 31, 2016.

JUDY Construction Co.

GENERAL CONTRACTORS

P.O. BOX 457 CYNTHIANA, KENTUCKY 41031
Telephone (859) 234-6900 Fax (859) 234-3480
www.judyconstructionco.com

August 15, 2016

Tetra Tech
424 Lewis Hargett Circle, Suite 110
Lexington, KY 40503
Attn: Herb Lemaster, P.E.


Ref: Wolf Run Wet Weather Storage Facility
Contract Time Extension
COP # 11

Dear Mr. Lemaster,

We request that 92 calendar days be added to the contract time for the Wolf Run Wet Weather Storage Facility to allow sufficient time to fulfill the requirement of testing the screening and pumping equipment during a CSO event for final completion. This will extend Final Completion to December 31, 2016.

If this proposal is acceptable, please notify us and add the time to the next change order. Feel free to contact me with any questions.

Sincerely,



Paul Lawrence

cc: Ben Williams
Darryl Wells
COP File

PL/lj




Celebrating 40 Years of Business





Memorandum

To: Urban County Council
Martha Allen, Council Clerk

From: Courtney Thacher 
Administrative Specialist Principle for Remedial Measures Program

Date: September 9, 2016

Re: Change Order No. 4 for the Wolf Run Wet Weather Storage RMP Project

This memorandum is to notify the Urban County Council of Change Order No. 4 for the Wolf Run Wet Weather Storage Remedial Measures Project. Per CAO Policy No. 15R, Tier 1 allows the Remedial Measures Program Manger to approve Change Orders of less than 5% of the cumulative contract award. Change Order No. 4 does not increase the contract amount; it only increases the contract time by 92 calendar days.

Should you have any questions, please contact me at 425-2439.

pc: Vernon Azevedo, P.E., Remedial Measures Program Manager
Dowell Hoskins-Squier, P.E., Commissioner
Charles Martin, P.E., Director of Water Quality
Worth Ellis, P.E., Project Manager
File

