



**Kentucky Transportation Cabinet  
Office of Local Programs  
LOCAL PUBLIC AGENCY CHANGE ORDER**

TC 20-32  
7/2010  
Page 1 of 3

Page \_\_\_\_\_  
 Contract ID PO2-628-1600004596 Project Sponsor \_\_\_\_\_  
 Change Order No \_\_\_\_\_ County Fayette  
 Contractor Arrow Electric Co., Inc. Project Number #07-3715  
 Contractor \_\_\_\_\_ Project Name Man O War/Clays Mill Fiber Optic  
 Address P.O. Box 36215 Louisville, KY 40233

*Proposed Changes in Connection with Contract Items:*

Item No.	Description	Quantity	Unit	Unit Price	Amount
1	Provide & install 2" innerduct conduit (orange)	117.000	LF	9.00	1,053.00
3	Provide & install 2" rigid conduit	1.000	EA	382.00	382.00
4	Provide & install drop to cabinet	3.000	EA	1,055.00	3,165.00
5	Provide & install communications to junction box	130.000	LF	1.90	247.00
17	Solid Rock Bore	20.000	LF	100.00	2,000.00
<i>Total for this Page</i>					6,847.00
<i>Total for Continuation Page(s)</i>					
<i>Total Contract Items</i>					6,847.00

*Proposed Items of Supplemental Agreement:*

Ref. No.	Description	Quantity	Unit	Unit Price	Amount
<i>Total for this Page</i>					
<i>Total for Continuation Page(s)</i>					
<i>Total Supplemental Agreement</i>					
<b><i>Total Increase Amount</i></b>					<b>\$ 6,847.00</b>

Time Extension/Explanation:

Reasons for Proposed Changes and Cost Analysis:

The field conditions differed upon installation of the infrastructure related to the fiber optic project. This required additional boring and installation of materials. Existing infrastructure proposed to be used at no cost to the project was unknowingly damaged in the past and resulted in the contractor performing additional work to complete the project.

The costs of the change order per item was the same unit prices as in the original bid.

If approved by Transportation Cabinet, the undersigned contractor agrees to do the work outlined herein and to accept as payment in full the basis of payment as set forth herein.

Requested Steph C. Parker 2/26/2019  
Project Engineer DATE

Recommended \_\_\_\_\_  
District LPA Coordinator DATE

Recommended \_\_\_\_\_  
Commissioner of Rural & Municipal Aid DATE

Approved \_\_\_\_\_  
LPA Signature Authority DATE

\_\_\_\_\_  
Title DATE

Approved \_\_\_\_\_  
Secretary of Transportation Cabinet DATE

ARROW ELECTRIC INC.  
Contractor

By: Stephen Price  
2-26-2019  
Date



Kentucky Transportation Cabinet
Office of Local Programs
LOCAL PUBLIC AGENCY CHANGE ORDER

Page
Contract ID PO2-628-1600004596 Project Sponsor
Change Order No County Fayette
Contractor Arrow Electric Co., Inc. Project Number #07-3715
Contractor Project Name Man O War/Clays M
Address P.O. Box 36215 Louisville, KY 40233

Table with 6 columns: No., Description, Quantity, Unit, Unit Price, Amount. Rows 1-17 contain itemized costs for conduit, drop to cabinet, and bore work, totaling 6,847.00.

Reasons for Proposed Changes and Cost analysis:

The field conditions differed upon installation of the infrastructure related to the fiber optic project. This required additional boring and installation of materials. Existing infrastructure proposed to be used at no cost to the project was unknowingly damaged in the past and resulted in the contractor performing additional work to complete the project. The costs of the change order per item are the same unit prices as in he original bid.



Kentucky Transportation Cabinet  
Office of Local Programs  
**LOCAL PUBLIC AGENCY CHANGE ORDER**

Page

Contract ID	PO2-628-1600004596	Project Sponsor	
Change Order No		County	Fayette
Contractor	Arrow Electric Co., Inc.	Project Number	#07-3715
Contractor		Project Name	Man O War/Clays Mill Fiber Optic
Address	P.O. Box 36215 Louisville, KY 4023		

Reasons for Proposed Changes and Cost Analysis:

The field conditions differed upon installation of the infrastructure related to the fiber optic project. This required additional boring and installation of materials. Existing infrastructure proposed to be used at no cost to the project was unknowingly damaged in the past and resulted in the contractor performing additional work to complete the project.

The costs of the change order per item are the same unit prices as in the original bid.