LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT		Date:	January 12, 2025				
		Project:	Town Branch WWTP RAS/WAS Pump Station Improvements				
		Location:	n: Town Branch WWTP				
To (Contr W. Pricip		Contract No.	Bid # 128-2021				
200 Apperson Heights, Suite 200 Mt.		Original Contract Amt.	\$2,746,000.00				
		Cumulative Amount of Previous Change Orders	\$209,268.23				
		Percent Change - Previous Change Orders		7.62%			
		Total Contract Amount Prior to this Change Order	\$2,955,268.23				
		Change Order No.	4				
You are hereby requested to comply with the following changes from the contract plans and specification;							
Current Change Order							
Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price				
1	Replace RAS Pump Station building service conductors between MCC and Substation A.		\$103,824.00				
2	Replace existing WAS pump seal water controls		\$35,514.75				
3	Add sludge sample piping and RAS pump discharge vent piping		\$10,510.00				
4	Reroute electircal conduit conflict with hoist		\$4,553.00				
	Total decrease	\$0.00					
	Total increase	wo.oo	\$154,401.75				
		£454.404.75	\$154,401.75				
	Net Amount of this Change Order	\$154,401.75					
	New Contract Amount Including this Change Order Percent Change - This Change Order	\$3,109,669.98		5.62%			
	Percent Change - All Change Orders			13.24%			
The time provided for the completion in the contract and all provisions of the contract will apply hereto.							
This Change Order shall have a zero (0) calendar day time extension.							
Recommended by: (Project Manager) Date // 13/25							
Reviewe	d / Accepted by: Mucheulh. Davis	(Consultant)	11120				
Accepte		(Contractor)	1,1,0				
Approve	d by: Chilothat	Date /-/7-25					
Approve	d by: N/A (Less than 5%) Pancy Which	(Commissioner)					
Approve	d by: N/A (Less than 5%)	(Mayor or CAO)	Date				

	-	<del></del>			Page 2 of 2	
			PROJECT: Town Branch WWTP RAS/WAS Pump Station Improvement			
J	JUSTIFICATION FOR CHANGE	CONTRA	CT NO. Bid	# 128-2021		
		CHANGE	ORDER#:	4		
1.	Necessity for change: This change order: replaces 40 year old conductors that were found with deteriorated insulation; replaces old WAS pump seal water system; adds sludge sample lines and air relief piping; and routes existing conduit to avoid new hoist installation. Refer to attached proposal submitted by Contractor.					
				,		
2.	Is proposed change an alternate	bid?	Yes <u>X</u>	_No		
3.	Will proposed change alter the physical size of the project?Yes _X_No					
	If "Yes", explain.					
4.	Effect of this change on other prin	ne contr	actors: N	/A		
5.	Has consent of surety been obtain	ned?	_Yes _X_	Not Necessary		
6.	Will this change affect expiration	or extent	of insurar	nce coverage? _	Yes <u>_X_</u> No	
	If "Yes", will the policies be extend	ded?	_YesN	lo		
7.	Effect on operation and maintena	nce cost	s: N/A			
8.	Effect on contract completion date for Final Completion December 3		act Compl	etion Date exten	ded additional 203 Days	
		 Mayor		Date		