

**JUSTIFICATION FOR CHANGE**

PROJECT: Public Safety Operations Center Phase 1B Renovation

CONTRACT NO. 287-2014

CHANGE ORDER: 10

1. Necessity for change: Per Proposal Request 27, add Functional Testing Commissioning to the project to satisfy HVAC Building Inspection requirements for \$3,045.12. Per Proposal Request 33Rev1, add two microwave receptacles in Breakroom 120 for \$4,408.23. Per Proposal Request 39, add drywall to all exposed concrete columns for \$21,174.04. Per Proposal Request 40, add towel dispenser/waste receptacles for \$595.70. The total change to the contract amount is an increase of \$36,406.28.
  
2. Is proposed change an alternate bid? \_\_\_Yes  X No
3. Will proposed change alter the physical size of the project? \_\_\_Yes  X No  
If "Yes", explain.
  
4. Effect of this change on other prime contractors: N/A
  
5. Has consent of surety been obtained? \_\_\_Yes  X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? \_\_\_Yes  X No  
If "Yes", will the policies be extended? \_\_\_Yes \_\_\_No
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: N/A

\_\_\_\_\_  
Mayor\_\_\_\_\_  
Date