

**LEXINGTON-FAYETTE URBAN COUNTY
GOVERNMENT CONTRACT CHANGE ORDER**
Page 1 of 2




Date:	August 16, 2016		
Project:	West Hickman WWTP Administration Building Expansion / Improvements		
Location:	West Hickman WWTP		
To (Contractor):	Contract No.	59-2016	
Van Hook Enterprises, Inc. 4349 S. Hwy 27 Somerset, KY 42501	Original Contract Amt.	\$443,000.00	
	Cumulative Amount of Previous Change Orders	\$22,530.04	
	Percent Change - Previous Change Orders		5.09%
	Total Contract Amount Prior to this Change Order	\$465,530.04	
	Change Order No.	2	

You are hereby requested to comply with the following changes from the contract plans and specification;

Current Change Order

Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price	
1	Alternate attachment method for column plate attachment to pre-cast beam and grade beam.	\$0.00	\$5,371.94	
2	Extend contract completion date by 23 days. New completion date: February 14, 2017	\$0.00	\$0.00	
	Total decrease	\$0.00		
	Total increase		\$5,371.94	
	Net Amount of this Change Order	\$5,371.94		
	New Contract Amount Including this Change Order	\$470,901.98		
	Percent Change - This Change Order			1.21%
	Percent Change - All Change Orders			6.30%

The time provided for the completion in the contract and all provisions of the contract will apply hereto.

Recommended by  (Proj. Engr.) Date 8/25/16
 Accepted by  (Contractor) Date 8-18-16
 Approved by  (Director) Date 9-1-16
 Approved by _____ (Commissioner) Date _____
 Approved by _____ (Mayor or CAO) Date _____

JUSTIFICATION FOR CHANGE

PROJECT: West Hickman WWTP Admin Building

CONTRACT NO. 59-2016

CHANGE ORDER: 2

1. Necessity for change: Structural integrity required an alternate method for column plate attachment to pre-cast beam and grade beam (existing rebar interferences discovered when installing column anchor bolts to erect added support columns).
2. Is proposed change an alternate bid? ___ Yes X No
3. Will proposed change alter the physical size of the project? ___ Yes X No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___ Yes X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___ Yes X No
If "Yes", will the policies be extended? ___ Yes ___ No
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: No.

Mayor_____
Date