

MAYOR JIM GRAY



**LEXINGTON**

CHARLES MARTIN  
DIRECTOR  
WATER QUALITY

**Memorandum**

To: Urban County Council  
Martha Allen, Council Clerk

From: Courtney Thacher  
Administrative Specialist Principle for Remedial Measures Program

Date: March 17, 2016 *CT*

Re: Change Order No. 2 for the Wolf Run Wet Weather Storage RMP Project

This memorandum is to notify the Urban County Council of Change Order No. 2 for the Wolf Run Wet Weather Storage Remedial Measures Project. Per CAO Policy No. 15R, Tier 1 allows the Remedial Measures Program Manger to approve Change Orders of less than 5% of the cumulative contract award. Change Order No. 2 does not increase the contract amount; it only increases the contract time by 163 calendar days.

Should you have any questions, please contact me at 425-2439.

pc: Vernon Azevedo, P.E., Remedial Measures Program Manager  
Dowell Hoskins-Squier, Commissioner  
Charles Martin, P.E., Director of Water Quality  
Mark Fischer, P.E., Project Manager  
File



**SANITARY SEWERS REMEDIAL MEASURES PLAN CONTRACT CHANGE ORDER FORM**

Project Name: Wolf Run Wet Weather Storage Facility  
Contractor: Judy Construction Company  
Contract Number: 50-2015  
RMP Project ID: WR-8  
Change Order ID Number: 2  
Applicable Tier: 1

**CHANGE ORDER DETAILS**

Contract Amount	<u>\$5,404,596.00</u>	Contract Time	<u>365 c. days</u>
Original Contract Amount:	<u>\$4,740,000.00</u>	Original Contract Time	<u>365 c. days</u>
Change in Contract Amount	<u>\$0</u>	Change in Contract Time	<u>163 c. days</u>
New Contract Amount:	<u>\$5,404,596.00</u>	New Contract Time	<u>528 c. days</u>

**JUSTIFICATION FOR CHANGE ORDER**

See Attached Forms.

**REQUIRED SIGNATURES**


Tier 1  3-17-16  
Remedial Measures Plan or Construction Manager Date

Tier 2 \_\_\_\_\_  
Remedial Measures Plan or Construction Manager Date

\_\_\_\_\_  
Director of the Division of Water Quality Date

\_\_\_\_\_  
Director of the Division of Purchasing Date

**URBAN COUNTY COUNCIL NOTIFICATION**

 3/17/16  
Employee Submitting Notification Date

# CHANGE ORDER

No. 2

DATE OF ISSUANCE March 16, 2016 EFFECTIVE DATE March 16, 2016

OWNER Lexington-Fayette Urban County Government

CONTRACTOR Judy Construction Company

Contract: Wolf Run Wet Weather Storage Facility

Project: Wolf Run Wet Weather Storage Facility

OWNER'S Contract No. WR-8; Bid No. 21-2015 ENGINEER'S Contract No. 200-11681-14002

ENGINEER Tetra Tech, Inc.

**You are directed to make the following changes in the Contract Documents:**

Description: See Attached Part 1

Reason for Change Order: Change requested by Contractor due to additional time required to complete the work related to the fill under the basin, the 42" gravity sewer line relocation, architectural improvement, and inclement weather through February 2016.

Attachments: (List documents supporting change) Part 1 – Contract Amount Changes; Part 2 – Time Extensions; change order proposal letters from Judy Construction Company

CHANGE IN CONTRACT PRICE:
Original Contract Price: \$ <u>4,740,000</u>
Net Increase (Decrease) from Previous Change Orders No. <u>1</u> to <u>1</u> : \$ <u>664,596.00</u>
Contract Price Prior to this Change Order: \$ <u>5,404,596.00</u>
Net Increase (Decrease) of this Change Order: \$ <u>0.00</u>
Contract Price with all Approved Change Orders: \$ <u>5,404,596.00</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: <u>365 Days – April 20, 2016</u> (days or dates)
Net Change from Previous Change Orders No. <u>1</u> to No. <u>1</u> : <u>0 days</u> (days)
Contract Times Prior to this Change Order: <u>365 Days – April 20, 2016</u> (days or dates)
Net Increase (Decrease) this Change Order: <u>163 days</u> (days)
Contract Times with all Approved Change Orders: <u>528 days – September 30, 2016</u> (days or dates)

RECOMMENDED:  
By: [Signature]  
ENGINEER (Authorized Signature)

APPROVED:  
By: [Signature]  
OWNER (Authorized Signature)

APPROVED:  
By: [Signature]  
CONTRACTOR (Authorized Signature)

DATE: 3-16-2016

DATE: 3-16-16

DATE: 3/15/16

**Change Order No. 2  
Lexington-Fayette Urban County Government  
Wolf Run Wet Weather Storage Facility**

**March 16, 2016**

**Part 1 – Contract Amount Changes**

There are no contract amount changes requested with this change order.

**Change Order No. 2**  
**Lexington – Fayette Urban County Government**

**March 16, 2016**

**Part 2 – Time Extensions**

Judy Construction Company has requested a 163 calendar day contract extension for Wolf Run Wet Weather Storage. This will extend Final Completion to September 30, 2016. The added time is requested due to work related to the rock removal and lean concrete backfill underneath the storage tank, the architectural improvements to the project, the 42' gravity sewer line relocation, and inclement weather through February 2016.



P.O. BOX 457 CYNTHIANA, KENTUCKY 41031  
Telephone (859) 234-6900 Fax (859) 234-3480  
www.judyconstructionco.com

March 8, 2016

Tetra Tech  
424 Lewis Hargett Circle, Suite 110  
Lexington, KY 40503  
Attn: Herb Lemaster, P.E.

Ref: Wolf Run Wet Weather Storage Facility  
Contract Time Extension  
COP # 8

Dear Mr. Lemaster,

We request that 163 calendar days be added to the contract time for the Wolf Run Wet Weather Storage Facility. This will extend Final Completion to September 30, 2016. The added time is for work related to the concrete fill under the storage basin, the 42" gravity sewer line relocation and architectural improvements to the fence and landscaping, as well as inclement weather that has delayed construction activities.

If this proposal is acceptable, please notify us and add the time to the next change order. Feel free to contact me with any questions.

Sincerely,

Paul Lawrence

cc: Ben Williams  
Darryl Wells  
COP File

PL/lj



*Celebrating 40 Years of Business*

