

**LEXINGTON-FAYETTE URBAN COUNTY  
GOVERNMENT CONTRACT CHANGE ORDER**

To (Contractor):  
Marrilia Design & Construction  
259 West Short Street  
Suite 325  
Lexington, KY 40507

|  |                                    |
|--|------------------------------------|
| Date:  | March 26, 2015                     |
| Project:   | Senior Citizen Center Construction |
| Location:  | Lexington                          |
| Contract No.                                     | 227-2014                           |
| Original Contract Amt.                           | \$8,882,900.00                     |
| Cumulative Amount of Previous Change Orders      | \$219,151.07                       |
| Percent Change - Previous Change Orders          | 2.47%                              |
| Total Contract Amount Prior to this Change Order | \$9,102,051.07                     |
| Change Order No.                                 | 14                                 |

You are hereby requested to comply with the following changes from the contract plans and specification:

**Current Change Order**

| Item No. | Description of changes-quantities, unit prices, change in completion date, etc. | Decrease in contract price | Increase in contract price |       |
|----------|---|----------------------------|----------------------------|-------|
| 1        | No cost weather delay - 10 working days   |                            | \$0.00                     |       |
|          | Total decrease  | \$0.00                     |                            |       |
|          | Total increase  |                            | \$0.00                     |       |
|          | Net Amount of this Change Order   | \$0.00                     |                            |       |
|          | New Contract Amount Including this Change Order                                 | \$9,102,051.07             |                            |       |
|          | Percent Change - This Change Order  |                            |                            | 0.00% |
|          | Percent Change - All Change Orders  |                            |                            | 2.47% |

The time provided for the completion in the contract and all provisions of the contract will apply hereto.

|                |                        |                   |      |         |
|----------------|------------------------|-------------------|------|---------|
| Recommended by | <i>George Thomas</i>   | (Project Manager) | Date | 3/26/15 |
| Accepted by    | <i>Paul D. Paulsen</i> | (Contractor)      | Date | 3/27/15 |
| Approved by    | <i>Paul D. Paulsen</i> | (Director)        | Date | 4/6/15  |
| Approved by    | <i>Paul D. Paulsen</i> | (Commissioner)    | Date | 4/6/15  |
| Approved by    | <i>Paul D. Paulsen</i> | (Mayor or CAO)    | Date | 4/7/15  |





March 20, 2015

Harding Dowell  
**EOP** architecture | interiors  
201 West Short Street Suite 700  
Lexington, KY 40507

**RE: LFUCG Senior Citizen Center**

Mr. Dowell:

Pursuant to Part V Special Conditions – Items 4, please accept this as Marrillia's request for extension of time based on the attached abnormal weather conditions experienced in February 2015. These weather impacts delayed the critical path of the project and we are requesting that the substantial completion date be extended by 10 days. The major snow event that started early morning of Monday, February 16<sup>th</sup> left the exterior site unsafe for critical path work on the foundations. The extreme cold temperature also prevented workers from being outside safely. The exterior critical path work was suspended from 2/16 - 3/1. These days along with 2 earlier in the month are a gross amount of 16 days. There are 6 weather days expected for February. The weather days for the project stands at 13 days including this unusual major weather event.

Please call me with any questions at 859-457-9408

Respectfully,

*Brian Gravitt*

Brian Gravitt  
Director of Site Operations  
Marrillia Design and Construction

cc: Josh Marrillia  
cc: project file