

**LEXINGTON-FAYETTE URBAN COUNTY
GOVERNMENT CONTRACT CHANGE ORDER**
Page 1 of 2

To (Contractor):
Olympic Construction, LLC
216 Bromme Drive
Nicholasville, KY 40356

Date:	February 14, 2017
Project:	Fire Station #2 Replacement
Location:	Lexington
Contract No.	013-2016
Original Contract Amt.	\$4,618,900.00
Cumulative Amount of Previous Change Orders	\$26,273.92
Percent Change - Previous Change Orders	0.57%
Total Contract Amount Prior to this Change Order	\$4,645,173.92
Change Order No.	8

You are hereby requested to comply with the following changes from the contract plans and specification:

Current Change Order		Decrease in contract price	Increase in contract price	
Item No.	Description of changes-quantities, unit prices, change in completion date, etc.			
1	Modifications for EC Dorm 111 to add wall and other infrastructure to create a living and sleeping space per PR 10.4 and a 5 working day time extension		\$17,540.41	
2	Add sidewalk along Eastland Drive as required by Traffic Engineering and Planning, add concrete sidewalk ramp @ corner of Eastland & Murray, and modify existing apron & curbs at Eastland Drive per PR 10 #5 and a 10 working day time extension		\$18,573.50	
	Total decrease	\$0.00		
	Total increase		\$36,113.91	
	Net Amount of this Change Order		\$36,113.91	
	New Contract Amount Including this Change Order	\$4,681,287.83		
	Percent Change - This Change Order			0.78%
	Percent Change - All Change Orders			1.35%

The time provided for the completion in the contract and all provisions of the contract will apply hereto.

Recommended by	<i>PK Joyce Thomas</i>	(Project Manager)	Date	2/15/17
Accepted by	<i>PK Joyce Thomas</i>	(Contractor)	Date	2/15/17
Approved by	<i>Paul B. ...</i>	(Director)	Date	2-15-17
Approved by	<i>Paul B. ...</i>	(Commissioner)	Date	2-15-17
Approved by	<i>Paul B. ...</i>	(Mayor or CAO)	Date	

JUSTIFICATION FOR CHANGE

PROJECT: Fire Station #2 Replacement

CONTRACT NO. 013-2016

CHANGE ORDER NO. 8

1. Necessity for change: A change in operation has necessitated that a wall and other building infrastructure be added in the EC Dorm. LFUCG Traffic Engineering and Planning are requiring that a sidewalk be added along Eastland Drive in front of the new fire station.
2. Is proposed change an alternate bid? ___ Yes X No
3. Will proposed change alter the physical size of the project? ___ Yes X No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___ Yes X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___ Yes X No
If "Yes", will the policies be extended? ___ Yes ___ No
7. Effect on operation and maintenance costs:
8. Effect on contract completion date: 15 working days

Mayor_____
Date