

JUSTIFICATION FOR CHANGE

PROJECT: Public Safety Operations Center Phase 1B Renovation

CONTRACT NO. 287-2014

CHANGE ORDER: 6

1. Necessity for change: Per Proposal Request 14, a credit is due to the project for changes to the amount of grounding/carpet tiles in the building as described. Per Proposal Request 17, increase the current schedule 32 working days (which was not accounted for in Change Order #3). Per Proposal Request 19, a credit was due to the project for a change in price between this change order and Proposal Request 19 in Change Order #4. Per Proposal Request 21, add insulation enclosed in studs and drywall to interior walls as listed in the documentation, and increase the current schedule 3 working days. Per Proposal Request 22, delete all lockers indicated in the contract documents and add different size and style lockers at a greater total count of lockers as listed in the documentation.
2. Is proposed change an alternate bid? ___Yes X No
3. Will proposed change alter the physical size of the project? ___Yes X No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___Yes X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___Yes X No
If "Yes", will the policies be extended? ___Yes ___No
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: 35 additional working days

Mayor_____
Date