




TO: Mayor Linda Gorton
Urban County Council

FROM: 
Charles H. Martin, P.E., Director
Division of Water Quality

DATE: June 18, 2019

SUBJECT: Change Order No. 1 (Final) – Liberty Road Pump Station Replacement, Contract No. 182-2018

Request

The Division of Water Quality requests authorization to execute Change Order No. 1 (Final) to the agreement with Jones Contracting, Inc. for the Liberty Road Pump Station Replacement project, increasing the contract price by the sum of \$5,955.00 from \$230,226.00 to \$236,181.00, and extending the contract term 100 calendar days from February 20, 2019 to May 31, 2019.

Why are you requesting?

The requested change is to provide for the relocation of the pump station's valve vault required when an unmarked water line was encountered in the field during construction. The vault relocation necessitated additional fence and pressure treated lumber to enclose the entire pump station / valve vault area. Contract time extension is requested due to delays with a manufacturer change during the submittal process and the unexpected relocation of the valve vault.

What is the cost in this budget year and future budget years?

The cost for this FY is: \$5,955.00
The cost for future FY is: N/A

Are the funds budgeted?

The funds are budgeted in: 4003-303408-3468-92811 2018 LFUCG LIBERTY_2018 CONSTRUCT

Martin / Albright

