



Lexington-Fayette Urban County Government

200 E. Main St
Lexington, KY 40507

Legislation Details (With Text)

File #: 1107-15 **Version:** 1 **Name:** Change Order #6 - Churchill McGee - #287-2014
Type: Resolution **Status:** Approved
File created: 8/28/2015 **In control:** Urban County Council
On agenda: 9/24/2015 **Final action:** 9/24/2015
Enactment date: 9/24/2015 **Enactment #:** R-583-2015

Title: A Resolution authorizing the Mayor, on behalf of the Urban County Government, to execute Change Order No. Six (6) to the Contract with Churchill McGee, LLC, for Public Safety Operations Center Phase 1B Renovation Contract, increasing the contract price by the sum of \$6,722.36 from \$6,377,831.18 to \$6,384,553.54. [Dept. of Public Safety, Bastin]

Sponsors:

Indexes:

Code sections:

Attachments: 1. Memorandum - Churchill McGee CO#6 - #287-2014.pdf, 2. Change Order #6, 3. Justification for Change - Churchill McGee CO#6 - #287-2014.pdf, 4. Documentation for Change - Churchill McGee CO#6 - #287-2014.pdf, 5. 00500588.pdf, 6. RESOLUTION - 583-2015, 7. C-287-2014 Change Order 6

Date	Ver.	Action By	Action	Result
9/24/2015	1	Urban County Council		
9/10/2015	1	Urban County Council	Received First Reading	
9/8/2015	1	Urban County Council Work Session		

A Resolution authorizing the Mayor, on behalf of the Urban County Government, to execute Change Order No. Six (6) to the Contract with Churchill McGee, LLC, for Public Safety Operations Center Phase 1B Renovation Contract, increasing the contract price by the sum of \$6,722.36 from \$6,377,831.18 to \$6,384,553.54. [Dept. of Public Safety, Bastin]

Authorization to Execute Change Order #6 with Churchill McGee, LLC in the amount of \$6,722.36 and an additional thirty-five (35) working days to the schedule for the Public Safety Operations Center Phase 1B Renovation Contract #287-2014. Per Proposal Request 14, a credit is due to the project for changes to the amount of grounding/carpet tiles in the building as described. Per Proposal Request 17, increase the current schedule 32 working days (which was not accounted for in Change Order #3). Per Proposal Request 19, a credit was due to the project for a change in price between this change order and Proposal Request 19 in Change Order #4. Per Proposal Request 21, add insulation enclosed in studs and drywall to interior walls as listed in the documentation, and increase the current schedule 3 working days. Per Proposal Request 22, delete all lockers indicated in the contract documents and add different size and style lockers at a greater total count of lockers as listed in the documentation. The new total cost for fiscal year 2016 is \$6,384,533.54 . Funds are budgeted. (L1107-15)(Bastin)

Budgetary Implications [select]: Yes

Advance Document Review:

Law: N/A

Risk Management: N/A

Fully Budgeted [select]: Yes

Account Number: 2603 505001 5011 91017

This Fiscal Year Impact: \$6,722.36

Annual Impact: N/A

Project: EOC_CONST_2014

Activity: RENOVATE

Budget Reference: 2014

Current Balance: 68,617.94

BE IT RESOLVED BY THE COUNCIL OF THE LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT:

Section 1 - That the Mayor, on behalf of the Lexington-Fayette Urban County Government, be and hereby is authorized and directed to execute Change Order No. Six (6), which is attached hereto and incorporated herein by reference, to the Contract with Churchill McGee, LLC for Public Safety Operation Center Phase 1B Renovation Contract, increasing the contract price by the sum of \$6,722.36, from \$6,377,831.18 to \$6,384,553.54

Section 2 - That an amount, not to exceed the sum of \$6,722.36, be and hereby is approved for payment to Churchill McGee, LLC from account # 2603-505001 91017, pursuant to the terms of the Change Order.

Section 3 - That this Resolution shall become effective on the date of its passage.

PASSED URBAN COUNTY COUNCIL:

MAYOR

ATTEST:

CLERK OF URBAN COUNTY COUNCIL